

1.9 Certification

FO-NET-SST-005	Declaration of Test Results and Checks for Secondary Distribution Substation Equipment		Applies to	
			Distribution ✓	Transmission
Revision: 1.01	Classification: Public	Issue Date: October 2021	Review Date: January 2026	

	Name	Title
Author	Elina Bezusko	Asset Policy Engineer
Checked by	Elizabeth Davis-Furness	Asset Policy Technician
Approved by	John Baker	Senior Technical Authority

This form shall be used in conjunction with TG-NET-SST-011, TG-NET-CAB-012

SECTION A General Details:		
Builder Name and Site Address: WINVIC - PANNAKONI PARK HORTON ROAD SL3 OBB		
SSEN Ref No. FBN 900/2 FBN 492/1	Contact Name	Contact Telephone No.

SECTION B Work Details:	
Details of network installed with associated drawings shall comply with the requirements of PR-NET-ENG-046	

Important Information	The following shall be observed:
	<ul style="list-style-type: none"> • One form shall be submitted per substation tested/made live. • Insulation resistance tests shall be carried out prior to connection to the system. The minimum acceptable insulation resistance level shall be 50MW • Oil filled equipment must have its oil tested during commissioning or have test results from equipment manufacturer stating 'as filled' oil condition. Acceptable values are breakdown greater than 40kV; moisture less than 20ppm; acidity less than 0.03mgKOH/gm. PCB content shall be less than 10ppm. • All earth resistances shall have been measured and recorded. Overall HV earth resistance must be no greater than 50W. Where surge arresters are fitted the HV earth resistance must be no greater than 10W • Overall LV earth resistance must be no greater than 20W for PME network. • Completed documents must be passed over to the SSEN Connections Team Manager prior to adopting a network.

FO-NET-SST-005	Declaration of Test Results and Checks for Secondary Distribution Substation Equipment		Applies to	
			Distribution ✓	Transmission
Revision: 1.01	Classification: Public	Issue Date: October 2021	Review Date: January 2026	

Section C Civil Acceptance of Substation		
SSEN Civil Engineering Section have inspected the substation civil build	Date	Name of SSEN Civil Representative:

Section D HV and LV Earthing Test Results			
HV Earth Value (W)	LV Earth Value (W)	Segregation Test Value	
1.32 Ω			
Prior to combining HV / LV earths where appropriate			
Comments			
Instrument Type	DET2/2	Calibration Expiry Date	NOV 24
Combined Resistance Value (W)		Target Resistance Value (W) (from earthing study if applicable)	
1.32 Ω		< 30 Ω	
LV Neutral / HV steelwork earth link			
Ground Mounted		Pole Mounted Transformer	
Open	Closed	Segregated HV and LV earth	

FO-NET-SST-005	Declaration of Test Results and Checks for Secondary Distribution Substation Equipment		Applies to	
			Distribution ✓	Transmission
Revision: 1.01	Classification: Public	Issue Date: October 2021	Review Date: January 2026	

SECTION E				Switchgear Test Results			
1kV DC Insulation Test							
U or V or W to E (MW)							
1kV DC				>999mΩ			
Instrument Type		MITSIS		Calibration Expiry Date		NOV 24	
With circuit breaker closed or fuses inserted, switchfuse closed and transformer connected (unit transformer configuration)							
Pressure Test			Interlocks Checked and working (comments)				
Test Voltage (kV)		Duration (mins)					
18kV		5mins					
Instrument Type		TR TEST		Calibration Expiry Date		NOV 24.	
HV Equipment Pre-energisation Commissioning Checks							
Circuit Breaker Protection settings agreed with SSEN and tested				Yes	No	N/A	
Dummy HV Fuse used to test correct operation of switchfuse in each HV Fuse Position				Yes	No	N/A	
SF6 pressure indicator showing correct pressure or in green zone				Yes	No	N/A	
HV Fuses installed				Yes	No	(Size) 10AT4FA	


SECTION F		LV Pillar or Cabinet Test Results					
500V DC Insulation Test							
L1 to N (MW)	L2 to N (MW)	L3 to N (MW)	L1 to L2 (MW)	L2 to L3 (MW)	L1 to L3 (MW)		
N/A							
Instrument Type			Calibration Expiry Date				
With transformer links open/out with testing carried out on busbar side. LV Neutral/Earth – HV Steelwork Earth Link in. All fuses inserted and cables not connected.							

FO-NET-SST-005	Declaration of Test Results and Checks for Secondary Distribution Substation Equipment		Applies to	
			Distribution ✓	Transmission
Revision: 1.01	Classification: Public	Issue Date: October 2021	Review Date: January 2026	

SECTION G Transformer Test Results						
1kV DC Insulation Test		LV Continuity Test				
n to E (MW)	U to E (MW)	U to u (MW)	n to u (mW)	u to w (mW)	u to v (mW)	w to v (mW)
N/A						
Instrument type		Instrument type				
Calibration Expiry Date		Calibration Expiry Date				
With transformer links open/out and neutral/earth link removed			With transformer links open/out with testing carried out on transformer side			
LV Voltage (V)						
L1-L2	L2-L3	L3-L1	L1-N	L2-N	L3-N	
Instrument Type			Calibration Expiry Date			
Acceptable range (3-Phase): 384V to 440V Acceptable range (Split Phase): 432V to 506V			Acceptable range 216V to 253V			
Transformer Tapping No						

Phase Rotation	
Anticlockwise	Clockwise
Instrument type	
Calibration Expiry Date	

FO-NET-SST-005	Declaration of Test Results and Checks for Secondary Distribution Substation Equipment		Applies to	
			Distribution ✓	Transmission
Revision: 1.01	Classification: Public	Issue Date: October 2021	Review Date: January 2026	



Substation Check List


	Yes	No	N/A
Site is legally owned by SSEN and wayleave database updated	✓		
Civils works complete with all excavations backfilled and surface finished as detailed in the Design Standards	✓		
ESQCR risk assessment completed in accordance with TEM-NET-SST-001	✓		
Fire Risk Assessment in accordance with TEM-NET-SST-001	✓		
Site Risk Assessment in accordance with TEM-NET-SST-001	✓		
Substation is within an identified flood zone in accordance with TEM-NET-SST-001	✓		
Environmental Risk Assessment in accordance with TEM-NET-SST-001	✓		
Substation signage installed including substation name	✓		
Additional safety signs fitted (high risk sites only)	✓		
HV switch labels fitted			
Phase rotation label fitted			
LV feeder names and numbers fitted			
Breather tube caps on the transformer and switchgear removed and any residual spilt oil wiped up			
Damaged paintwork touched up			
Spare fuse-handles from un-cabled ways left in bottom of LV cabinet			
Fuses fitted			
	Size (A)		
HV			
LV feeder 1			
LV feeder 2			
LV feeder 3			
LV feeder 4			

FO-NET-SST-005	Declaration of Test Results and Checks for Secondary Distribution Substation Equipment		Applies to	
			Distribution ✓	Transmission
Revision: 1.01	Classification: Public	Issue Date: October 2021	Review Date: January 2026	

Substation Check List				
	Yes	No	N/A	
LV feeder 5				
Oil level of transformer is in sight glass			✓	
Confirm protection settings on LV circuit breakers			✓	
SSEN locks fitted to switchgear				
SSEN locks fitted to substation gate or doors				
Switchgear automation working				
Weathershield fitted (outdoor switchgear only)				

Substation and Plant Detailed Records				
New Site Forms	Reference	Yes	No	N/A
Data Collection Form-Low Voltage Circuit Breaker	FO-NET-ENG-024			
Data Collection Form-Decommissioned Plant	FO-NET-ENG-027			
Data Collection Form-High Voltage Metalclad Fuse Switch	FO-NET-ENG-028			
Data Collection Form-Ground Mounted HV Circuit Breaker	FO-NET-ENG-029			
Data Collection Form-Site Decommissioning	FO-NET-ENG-033			
Data Collection Form-Substation or Sealing End Compound Site	FO-NET-ENG-036			
Data Collection Form-Ring Main Unit	FO-NET-ENG-046			
Data Collection Form-LV Cabinets, Pillars and Wallboards	FO-NET-ENG-052			
Data Collection Form-Ground Mounted Transformer	FO-NET-ENG-053			

We hereby confirm this apparatus has been installed in accordance with Scottish and Southern Electricity Networks' requirements. We confirm that individuals with appropriate training, knowledge and experience have tested the apparatus and that the results of those tests and checks are accurately represented on this form.

Signed	(Print Name)	Date
	TOM RAO FORD	13/08/24
For and on behalf of (name of ICP/IDNO/SSEN)	(Print Designation)	

Schneider RN2, RN2D & RE2c Test Form

Substation Name	HORTON ROAD, POLUS		
Substation Number			
Voltage	11000		
Switchgear			
Installed Mode	Free-standing	✓ (✓)	Transformer-mounted (✓)
Switchboard Number		Manufacturer	SCHNEIDER
Serial Number	105209374	Type (RN2/RN2d/RE2c)	RN2D
Protection CTs		FPI CT Ratios in Use	
Ratio in Use	30/5	RSW1	✓
		RSW2	
TLF			
Rating	10A	Transformer Rating	kVA

Preliminary Checks	(✓)
Disconnect the umbilical cable from the RTU (if fitted)	N/A
Visual inspection satisfactory (no visible signs of damage etc)	✓
Earthing satisfactory	✓
SF6 gas pressure satisfactory	✓

Functional/Interlock Checks	(✓)
Open and close switches	✓
Earth switches cannot be operated when service selected	✓
Switch/circuit-breaker cannot be operated when earth selected	✓
Open and close earth switches	✓
Test access cannot be opened when switch/circuit-breaker in On and Off position	✓
Test access can be opened when earth switch closed	✓
Switch/circuit-breaker cannot be operated when test access open	✓
Motorised actuator operation satisfactory using an RTU simulator (LPN only)	N/A

Transformer Winding Insulation Resistance (EI 09-0001) (Transformer-mounted units only)

HV windings to earth (LV windings connected together and to earth)	N/A	MΩ
LV windings to earth (HV windings connected together and to earth)	N/A	MΩ

Switchgear Continuity Test

RSW1	RSW2	CB		Terminals Under Test		Continuity	
		TM [±]	FS [±]	TM [±]	FS [±]		
				RSW1 to RSW2	RSW1 to RSW2 to CB		
Closed	Closed	Open	Closed	L1 - L1	L1 - L1 - L1	0.9	Ω
Closed	Closed	Open	Closed	L2 - L2	L2 - L2 - L2	0.9	Ω
Closed	Closed	Open	Closed	L3 - L3	L3 - L3 - L3	0.9	Ω
Closed	Open	Closed		L1 - L2 (RSW1)		N/A	Ω
Closed	Open	Closed		L2 - L3 (RSW1)		N/A	Ω

* TM - transformer-mounted and FS - free-standing.

HV Insulation Tests (EI 09-0001)

RSW1	RSW2	CB		Terminal			Voltage (kV)	Duration (min)	IR (MΩ)
		TM [*]	FS [*]	Under Test	Earthed				
				RSW1	RSW2	CB (FS [*] only)			
Closed	Closed	Open	Closed	L1	L2, L3		18kV	5	0.8mA
Closed	Closed	Open	Closed	L2	L1, L3		18kV	5	0.8mA
Closed	Closed	Open	Closed	L3	L1, L2		18kV	5	0.8mA
Open	Closed	Open	Closed	L1, L2, L3	L1, L2, L3	L1, L2, L3			
Closed	Open	Open	Open	L1, L2, L3	L1, L2, L3				

* TM - transformer-mounted and FS - free-standing.

FPI CTs Insulation Resistance using 1kV Megger (from CT wiring terminal block)					
	RSW1			RSW2 (if fitted)	
Disconnect FPI (if fitted)					✓ (✓)
Remove CT wiring earth link	D190 - D170	✓	(✓)	D190 - D270	(✓)
L1, L2, L3	D111, D131, D151 - earth	>999	MΩ	D111/2, D131/2, D151/2 - earth	MΩ
Replace CT wiring earth link	D190 - D170	✓	(✓)	D190 - D270	(✓)

FPI CTs Loop Continuity (from CT wiring terminal block)					
	RSW1			RSW2 (if fitted)	
L1	D110 - D170	1-1	Ω	D110/2 - D170/2	Ω
L2	D130 - D170	1-1	Ω	D130/2 - D170/2	Ω
L3	D150 - D170	1-1	Ω	D150/2 - D170/2	Ω
Reconnect FPI (if fitted)					✓ (✓)

Protection CTs Insulation Resistance using 1kV Megger					
Remove CT wiring earth link	C70 - C90				✓ (✓)
OC & EF CTs, AC trip coils and TLFs	C70 - Earth	>999	MΩ		
Replace CT wiring earth link	C70 - C90				✓ (✓)

Protection CTs Loop Continuity (CT and trip coil from TLF Ratio terminal block with link removed)					
L1	C110/C210* - C70			2.7	Ω
L2	C130/C230* - C70			1.7	Ω
L3	C150/C250* - C70			2.7	Ω

* See Figure 1 and delete ratio not used.

Primary Injection Test (Free-standing units only)							
Earth Fault Release Test (remove TLFs and replace with shorting links)							
RSW1	RSW2	CB	Conductors Under Test	CT Ratios	RN2 Trip Range	RN2d Trip Range	Trip Current
Closed	Open	Closed	L1 - L1	50/5	20 - 26.5A	19 - 28A	22 A
				100/5	25 - 31A	24 - 36A	A
Closed	Open	Closed	L2 - L2	50/5	20 - 26.5A	19 - 28A	22 A
				100/5	25 - 31A	24 - 36A	A
Closed	Open	Closed	L3 - L3	50/5	20 - 26.5A	19 - 28A	22 A
				100/5	25 - 31A	24 - 36A	A
Overcurrent Release Test (remove TLF shorting-links, connect shorting-link to L1, L2, L3 on RSW1)							
RSW1	RSW2	CB	Conductors Under Test	CT Ratios	Trip Range		Trip Current
Closed	Open	Closed	L1 - L2	50/5	20 - 25A		23 A
				100/5	30 - 36A		A
Closed	Open	Closed	L2 - L3	50/5	20 - 25A		23 A
				100/5	30 - 36A		A

Secondary Injection Test (Transformer-mounted units only)							
Earth Fault Release Test (remove TLFs and replace with shorting links)							
RSW1	RSW2	CB	Test Connections	CT Ratios	RN2 Trip Range	RN2d Trip Range	Trip Current
Open	Open	Closed	C31 - C70	50/5	2 - 2.55A	1.7 - 2.8A	N/A A
				100/5	1.25 - 1.55A	1.1 - 1.65A	A
Overcurrent Release Test (remove shorting links)							
RSW1	RSW2	CB	Test Connections	CT Ratios	Trip Range		Trip Current
Open	Open	Closed	C11 - C31	50/5	1.6 - 2.2A		N/A A
				100/5	1.4 - 2.0A		A
Open	Open	Closed	C31 - C51	50/5	1.6 - 2.2A		N/A A
				100/5	1.4 - 2.0A		A

Final Checks	(✓)
Check correct CT ratio selected	✓
Check correct TLF rating selected and fitted	✓
Check all links are replaced and secure	✓
Ensure FPI CT shorting-link(s) are replaced if CTs are not used or not connected to FPI or RTU	✓
Reconnect umbilical cable to RTU (if fitted)	n/a
Asset data form completed and submitted	n/a

Test Equipment		
Purpose	Make/Type	Serial Number
INJECTION	TR TEST	25T67230

Certification						
All tests have been completed satisfactorily					✓	(✓)
Comments						
Commissioning Engineer	TOM RADFORD	Signature	<i>TR</i>	Date	013/08/24	

This test form should be left on-site, in a plastic wallet, in a dry place (eg LV fuse-cabinet, RTU cabinet etc).


This page is intentionally left blank.

Figures



Figure 1. Protection CT ratio selection & terminal identification.

This page is intentionally left blank.



**Panel types
CN/SN/CE/SE**



SUBSCRIPTS

0 - CB AUXILIARY CONTACT - NORMALLY OPEN
 1 - CB AUXILIARY CONTACT - NORMALLY CLOSED
 2 - CB AUXILIARY CONTACT - NORMALLY OPEN EARTH MAKE
 3 - CB AUXILIARY CONTACT - NORMALLY OPEN EARTH MAKE











CONDITIONS

THIS SCHEMATIC IS DRAWN WITH ALL CONTACTS IN POSITIONS RELATING TO THE FOLLOWING CONDITIONS

- 1 ALL RELAYS DE-ENERGIZED
- 2 MAIN SWITCH IN EARTH POSITION
- 3 AUXILIARY SWITCH ONLY OPERATED BETWEEN MAIN "ON" AND MAIN "OFF" POSITION (i.e. DOES NOT OPERATE IN EARTH POSITION)

DEVICES

SE CIRCUIT BREAKER
 SW SWITCH
 ES SLIDING EARTH SWITCH
 RL1 MOTOR OFF ALARM RELAY
 RL2 MOTOR OFF ALARM RELAY



No	Date	Mod by	Approved	Details of Revision

<p>EDF ENERGY</p> <p>REPRESENTATIVE: BOURNE / ANASTASIOU / MEUNIER DELEGATE: BOURNE / ANASTASIOU / MEUNIER</p>				
---	--	--	--	--

<p>Customer: <input type="text"/></p> <p>Product: <input type="text"/></p> <p>Order to: <input type="text"/></p> <p>Location: <input type="text"/></p>	<p>Site Voltage: <input type="text"/> V</p> <p>Frequency: <input type="text"/> Hz</p> <p>Rated Power: <input type="text"/> kW</p> <p>Motor Power: <input type="text"/> kW</p> <p>Speed: <input type="text"/> RPM</p> <p>Phase: <input type="text"/></p>	<p>Design: <input type="text"/></p> <p>Revised: <input type="text"/></p> <p>Approved: <input type="text"/></p> <p>Drawn: <input type="text"/></p> <p>Checked: <input type="text"/></p> <p>Engineer: <input type="text"/></p>	<p>Part Number: <input type="text"/></p> <p>Quantity: <input type="text"/></p> <p>Material Code: <input type="text"/></p> <p>Notes: <input type="text"/></p>	<p>Approved: <input type="text"/></p> <p>Date: <input type="text"/></p>	<p>Approved: <input type="text"/></p> <p>Date: <input type="text"/></p>
--	---	--	--	---	---

<p>Schneider Electric</p> <p>1505 rue de l'Industrie</p> <p>92100 Nanterre cedex 3</p> <p>France</p> <p>Tel: +33 (0)1 89 38 60 00</p> <p>Fax: +33 (0)1 89 38 60 01</p> <p>E-mail: energies@schneider-electric.com</p> <p>Web: www.schneider-electric.com</p>	<p>RMSCH-SPN-TLF</p>
---	----------------------

Engineering Job Card: Service Installation

Network Ref

HGN0001116

MPRN

7764742501

Pressure

LP

Plot Address

1

Customer Name

Winvic

House Name

Juniper House

No.

Tel. No.

Street

Horton Road

Work Instruction

Town

Colnbrook

County

Post Code

SL3 0BB

Special Notes

Service Pipe Details

Length (m)

4m

Of

Of

Of

Of

Diameter (mm)

63mm

SDR Rating 17.6

SDR Rating 11

Working Pressure

Low

Med

Int.

Service Completion Date

18/06/2024

Test Details

Pass

Fail

Test Pressure

100

mbar

Method Laid

Pre-Exc Trench

Open Cut

Facework

In Duct

Above Ground

Mole

By Others

Service Termination

External

Surface mounted

Semi-concealed

Inset Box

or

Internal

Details

GC4 Kiosk

Mains Connection Details

Mains Info

Distance To

Main Location

Material

PE

Building

Footpath

Size

250mm

Prop. Line

Road

Depth (m)


750mm

Kerb

Verge

Measurement Address

Please draw sketch to record service route/meter position including dimensions



Joining

Fusion joint numbers (as entered on fusion control box)

Service Type

Single

Dual

Multiple

List addresses supplied if Dual or Multiple

Contractor

Harlaxton Engineering Services

Service Laid By

Print Name

Oren Briggs

Signature

Date

18/06/2024

Authorised

Print Name

Signature

Date

GIRS Test Certificate



Section 1: Site Details

Project Number	9748	Project Name	Panattoni Poyle
Drawing Number	B96420153	Certificate Number	9748 - 001
IGT Reference	Cadent Ref - 100037480 HGN Ref - HGN0001116		

Section 2: Mains Details

		Coordinates	Description	Material	Size in mm	Grade	SDR	Length in metres
Section 1	Start	Node 1 503260 175621	Node 1	Pe	63	PE 80	17.6	12
	End	Gc4 503263 175628						
Section 2	Start				0			0
	End							
Section 3	Start				0			0
	End							
Section 4	Start				0			0
	End							
Total length in metres								12m

Section 3: Gauge/standpipe information

Gauge make	Comark	Gauge model	C9505IS
Gauge (range) accuracy		Gauge serial number	41439/1-21
Gauge calibration expiry date	03/10/2024		

Section 4: Test Details

Design pressure/MOP	Low	Initial pressurization time and stabilization duration	11:00	Initial pressurization pipe temperature	14
Initial pressurization date	18/06/2024 00:00	Test start pipe temperature	14	Test end pipe temperature	17
Test start day and time	18/06/2024 11:00:05		Test end date and time	18/06/2024 11:45:19	
Starting pressure	354	End pressure	354	Required duration of test	0
Actual Duration of test	0.5	Allowable pressure drop	0	Actual pressure drop	0
Test results	Pass				

Section 5: Verification

Name of operative who undertook the test	F.Lanza
Role of person who undertook the test	Main layer
EUSR number of the person who undertook the test	229
Date	18/06/2024 00:00:00
Certificate approved by	F.Lanza
Signature of person who undertook the test	

