



I 3.1 AS-BUILT DRAWINGS


Please note that all drawings below are hyperlinked to the drawings listed in the below register. Please click on the drawing title to go directly to the drawing you wish to view.

Drawing Register: Burrows Graham

ENGINEERS

DRAWING NUMBER	DRAWING TITLE	REV
P23025-BGL-XX-00-DR-S-00110	Ground Floor G.A.	AB
P23025-BGL-XX-00-DR-S-00115	Ground Floor Core Layouts	AB
P23025-BGL-XX-01-DR-S-00120	First Floor Office & Second Floor Plant Deck Layout	AB
P23025-BGL-XX-XX-DR-C-00200	Proposed Levels	AB
P23025-BGL-XX-XX-DR-C-00201	Proposed Earthworks	AB
P23025-BGL-XX-XX-DR-C-00205	Earthworks Specification Requirements	AB
P23025-BGL-XX-XX-DR-C-00210	Proposed Drainage Plan	AB
P23025-BGL-XX-XX-DR-C-00215	Slab & Pavement Specifications	AB
P23025-BGL-XX-XX-DR-C-00216	Joint Layout	AB
P23025-BGL-XX-XX-DR-C-00219	Kerbing Layout	AB
P23025-BGL-XX-XX-DR-C-00221	Drainage & External Details Sheet 1 Of 4	AB
P23025-BGL-XX-XX-DR-C-00222	Drainage & External Details Sheet 2 Of 4	AB
P23025-BGL-XX-XX-DR-C-00223	Drainage & External Details Sheet 3 Of 4	AB
P23025-BGL-XX-XX-DR-C-00224	Drainage & External Details Sheet 4 Of 4	AB
P23025-BGL-XX-XX-DR-S-00100	Foundation G.A.	AB
P23025-BGL-XX-XX-DR-S-00105	Foundation & Slab Typical Sections & Details	АВ
P23025-BGL-XX-XX-DR-S-00106	Foundation & Slab Sections	AB





THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED. SAFETY, HEALTH AND ENVIRONMENTAL

INFORMATION THIS DRAWING, NOTE THE FOLLOWING

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT **GENERAL NOTES:**

1. This drawing is to be read in conjunction with all relevant Architect's and Engineer's drawings and performance and design specifications. 2. This drawing is not to be scaled. all dimensions are in mm unless noted

3. All materials and workmanship to be in accordance with the requirements of the latest relevant Standards and Codes of Practice.

4. All dimensions and setting out are to be confirmed by the Architect and checked on site. Any discrepancies to be reported to the Engineer. 5. All reinforcement to be high yield (fy=500 N/mm2/) to BS 4449. Steel fabric reinforcement to be to BS 4483.

----- Armoured Day Joints - Permaban Alphajoint 4010.

— — — Non-dowelled Construction Joint.

Site Boundary.

Slab thickness and joint layout shown indicatively, to be designed by

 C01
 26/07/24
 DRB

 P01
 05/12/23
 DRB

 REV
 DATE
 BY
 Final Construction Preliminary Issue. South Office:
Buckland House, Dower Mews,
High Street, Berkhamsted HP4 2BL
Tel:+44 (0)144 250 8402

HORTON ROAD POYLE


DRAWING TITLE


Ground Floor G.A.

P23025-BGL-XX-00-DR-S-00110 C01


FINAL CONSTRUCTION SOUTH

05/12/23 DRB DB






Typical Section Through Core Slab Edge



Typical Edge Detail at Junction of Office & Warehouse Slab



Engineer's drawings and performance and design specifications.

2. This drawing is not to be scaled. all dimensions are in mm unless noted

otherwise.

3. All materials and workmanship to be in accordance with the requirements

of the latest relevant Standards and Codes of Practice.

4. All dimensions and setting out are to be confirmed by the Architect and checked on site. Any discrepancies to be reported to the Engineer.

5. All reinforcement to be high yield (fy=500 N/mm2/) to BS 4449. Steel fabric reinforcement to be to BS 4483.





Altrinchas WA15 & DB
Tel:+44 (0)161 & 804 & 8046

South Office:
Buckland House, Dower Mews,
High Street, Berkhamsted HP4 2BL
Tel:+44 (0)161 & 804 & 8046

CLIENT




PROJECT

HORTON ROAD POYLE

DRAWING TITLE

Ground Floor Core Layouts

OUR PROJECT NUMBER 22232	DRAWING STATUS FINAL CONSTRUCTION	OFFICE SO	UTH
SCALE @ A1 As indicated	05/12/23	DRAWN BY DBR	CHECKED BY DB
DRAWING No			REV
P23025-B0	GL-XX-00-DR-S-00)115	C01



THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED. SAFETY, HEALTH AND ENVIRONMENTAL

INFORMATION THIS DRAWING, NOTE THE FOLLOWING

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

2. Any discrepancies are to be reported to the Architect & Engineer for

3. This drawing is copyright of BGL and the Sole property of BGL. 4. Drawing to be read in conjunction with Architects drawings.

5. Steelwork to be in accordance with BGL steelwork specification G10. 6. Steelwork to be designed by specialist contractor in accordance with steelwork specification G10.

8. Locations of vertical bracing are to be agreed with BGL.

9. Information is in conjunction with architect's project reference: G1104.

Final Construction. Preliminary Issue.

PANATTONI®


HORTON ROAD POYLE


First Floor Office & Second

Floor Plant Deck Layout FINAL CONSTRUCTION

DRB DB

P23025-BGL-XX-01-DR-S-00120





C01	11.09.24	DJB	Final Construction	RM
P01	01.12.23	SN	Preliminary Issue	RM
REV	DATE	ВҮ	DESCRIPTION	CHK'D




TABLE D20-1/5 EARTHWORKS TESTING REQUIREMENTS

CLAUSE	WORK, GOO	DS OR MATERIAL	TEST	FREQUENCY	TEST CERTIFICATE	COMMENTS					
Series 600	Earthworks										
601, 631 to	Acceptable L	imits			Required	Refer to Table D20-6/1 for specific					
637, 640	Class	General Description (Typical use)				testing for each sub-class of fill. Test frequency relates to the class of material from each source.					
	1A	General Granular	MC (U)	1 per 2,000m ³	1	For source approval testing the					
	1B	Fill (External Areas)	Grading (U) & Uniformity Coefficient	1 per 2,000m ³	-	minimum number of tests will be 3 per source.					
			OMC/MDD (U) (Vib Hammer)	1 per 2,000m³	-	If multiple sources of the same class are used, each source shall be tested at the frequency stated.					
			TRL 447 Sulphate Suite including		1						
			WS, OS, TPS, OM (where hydraulic binder is used min frequency of 1 per 250m³)	1 per 2,000m³		The source can only be approved for use within the permanent works onc at least 3 tests are received by the					
			Organic matter	Source Approval	_	Engineer and demonstrate compliance with the requirements o Table D20-6/1. If material is used without the appropriate source					
			Chemical Suite (Imported Materials)	RMS	-	testing it is deemed to have been placed at the Contractors risk.					
	2A	General Cohesive	MC (U)	1 per 2,000m³]	Where the volume of a single source					
	2B 2C	Fill (External Areas)	PL, LL, PI (U)	1 per 2,000m³		used in the earthworks operation is i excess of 10,000m³, once 10,000m³					
	2D	(Excernary ii cus)	Grading (U)	1 per 2,000m³		has been used the rate of testing ma be reduced following agreement wit					
			OMC/MDD to include HSV at each compaction point & Particle Density (U) (2.5kg for 2A & 2C or 4.5kg for 2B)	1 per 2,000m³		the Designer/Engineer. Refer to Clause 612 for in situ testing requirements during the placement and compaction of fill.					
			Undrained Triaxial Shear Strength/HSV Calibration	Source Approval		Geo-environmental consultant to advise on any chemical testing					
			TRL 447 Sulphate Suite including WS, OS, TPS, OM	1 per 2,000m ³		requirements.					
			(where hydraulic binder is used min frequency of 1 per 250m³)		-						
			Organic matter	Source Approval							
			Chemical Suite (Imported Materials)	RMS							
	4	Landscape Fill	MC (U)	1 per 5,000m³							
		(Landscape Bunds)	Grading (U)	1 per 5,000m³							
	6N/6P	Selected Granular	MC (U)	1 per 1,000m³]						
	6F1 6F2 6F5	(Below structures, working platform,	Grading (U) & Uniformity Coefficient	1 per 1,000m³							
		behind retaining walls, capping)	OMC/MDD (Vib Hammer)	1 per 1,000m³							
			Los Angeles Coefficient	1 per 1,000m³							
			Effective Stress (φ' and c')	Source Approval							
			TRL 447 Sulphate Suite including WS, OS, TPS, OM (where hydraulic binder is used min frequency of 1 per 250m³)	1 per 2,000m³							
			Constituent Parts to include bitumen content (Recycled Aggregate)	Source Approval							
			Chemical Suite (Imported Materials)	RMS							

CLAUSE	WORK, GOOD	OS OR MATERIAL	TEST	FREQUENCY	TEST CERTIFICATE	COMMENTS		
601, 631 to 637, 640	7A	Selected Cohesive	MC (U)	1 per 1,000m ³				
037, 040		Fill (Below structures)	PL, LL, PI (U)	1 per 1,000m ³				
		(Below structures)	Grading (U)	1 per 1,000m ³				
			OMC/MDD to include HSV at each compaction point & Particle Density (U) (2.5kg or 4.5kg Rammer)	1 per 1,000m ³				
			Undrained Triaxial Shear Strength/HSV Calibration	Source Approval				
			Remoulded Undrained Triaxial Shear Strength (U) at NMC					
			TRL 447 Sulphate Suite including WS, OS, TPS, OM	4 2000 3				
			(where hydraulic binder is used min frequency of 1 per 250m ³)	1 per 2,000m ³				
			Chemical Suite (Imported Materials)	RMS				
602		aterial beneath the pad or external area ding	Frost Heave (U)	Source Approval	For ALL materia	l within 450mm of the finished level		
612	Compaction o	f Fills						
	Method Placement	Class 1A, 1B, 2A, 2B, 2C, 2D	Compaction Trial	1 per method per source	Required	Plate load testing for equivalent CBR to be carried out in accordance with BS 1377-9 and DMRB IAN 73/06 Rev		
			Dual Cycle Plate Load Test for equivalent CBR in accordance with Table 1/5-3 (BS 1377-9 and DMRB IAN 73/06 Rev 1)	1 per 50m x 50m grid at the subgrade level		Incremental plate load testing to be undertaken in accordance with BS 1377-9: 1990 and Clause 6.17.1 Method 1 of the 'Institution of Civil Engineers Specification for Ground		
		Class 4	Undrained Shear Strength (HSV)	1 per 500m³		Treatment, 1987'		
	End Product	Class 6N/6P, 7A	Compaction Trial	1 per method		Plate load testing designated at the subgrade level below structures, roads and external areas to also be		
			(to include both plate load tests)	per source		undertaken in areas of cut at the frequency stated.		
			Field Dry Density & Moisture Content (U)	1 per 25m x 25m grid per		Refer to Table D20-6/1 for minimum compaction requirements to be met.		
			Undrained Shear Strength (HSV) or CBR (Mexe Probe)	layer (min of 3)		Compaction Trial to be completed in		
			Dual Cycle Static Incremental Plate Load Test in accordance with Table 1/5-2			accordance with agreed method (contractor to submit proposals). Refer to D20 for compaction trial requirements.		
			to alternate with Dual Cycle Plate Load Test for	1 per 50m x 50m Grid every 1m lift of fill		Where the hand shear vane is used as compaction control it shall be calibrated against the		
			equivalent CBR in accordance with Table 1/5-3 (BS 1377-9 and DMRB IAN 73/06 Rev 1)			laboratory triaxial test. Where the Nuclear Density Gauge (NDG) is used for the measurement o density and moisture content it shall be calibrated for the particular source material under test.		

CLAUSE	WORK, GOODS OR MATERIAL	TEST	FREQUENCY	TEST CERTIFICATE	COMMENTS
630	Below internal floor slabs following placement of capping and subbase	Dual Cycle Plate Load Test for Modulus of Subgrade Reaction (k762) in accordance with Table 1/5-3 (BS 1377-9 and DMRB IAN 73/06 Rev 1)	1 per 2000m² (increased as required to suit developers specifcation)	Required	Minimum k762 required at the final formation to be confirmed by the Structural Engineer.

Table 1/5.2: Incremental Plate Load Test - Applied Loading and Settlement Criteria

LOAD INCREMENT	APPLIED LOAD (kN/m²)	MAXIMUM DEFORMATION/SETTLEMENT
Stage 1	75 kN/m²	Declared value
Stage 2	150 kN/m²	Declared Value
Stage 3	300 kN/m²	Declared Value
Stage 4	425 kN/m²	Declared Value
Stage 5	0 kN/m²	Recovered deformation shall be less than 50% of maximum settlement from Stage 4
Stage 6	150 kN/m²	Not more than 5 mm between Stage 5 & Stage 6
Stage 7	300 kN/m²	Not more than 10 mm between Stage 5 & Stage 7
Stage 8	425 kN/m²	Not more than 20 mm between Stage 5 & Stage 8

Table 1/5.3: Plate Load Test Methodology for k762 and Equivalent CBR DUAL CYCLE PLATE LOAD TEST: CONFIRMATION OF MODULUS OF SUBGRADE REACTION ks, k762 AND EQUIVALENT CBR

This test should be undertaken with a minimum 0.60m diameter plate, and whilst plates of smaller diameter may be used this should not be less than 0.30m. The method of analysis should follow DMRB IAN 73/06 Rev 1 for an equivalent CBR. The modulus of subgrade reaction is an elastic modulus, and can only be proven if

- the test is done cyclically to ensure repeatable results. Therefore, the testing protocols to be followed are as follows:
- 1. The initial seating stress is to be based upon the stress required to induce at least 1.5mm. 2. The first load cycle is applied incrementally, to achieve cumulate settlement intervals of 0.25, 0.50, 0.75, 1.00, 1.25 and 1.50 mm respectively. Each incremental stress is maintained until there is less than 0.05mm per minute per increment before the next load isapplied.
- 3. Upon achieving the 1.50mm settlement and less than 0.05mm per minute requirement, the plate is unloaded back to zero and the non-recoverable settlement at a stress of 0 kPa is recorded.
- 4. The dial gauges are re-set to zero, and the test is repeated to achieve the same number of increments with the corresponding same level of deformation (e.g. stress applied to achieve 0.25mm increments, up to a maximum nominal deformation of 1.50mm). The results are assessed by:
- Checking that the non-recoverable settlement after the first cycle is less than 50% of the total (e.g. if the total settlement was 1.50mm, then after unloading back to zero the gauges should return to less than 0.75mm). If this is not achieved, additional stress cycles can be undertaken until repeatable values are
- recorded as this is indicative of poor compaction and requires re-engineering.
- Comparison of the stiffness (E, Eplt) of the final cycle divided by the stiffness of the previous cycle. The target ratio for shall be less than 2.0, and never above 2.2. Where the ratio is greater than 2.2, this indicates the fill has not been fully compacted
- The modulus of subgrade reaction (ks, k762) for the first cycle, shall be equal to or more than the design value for the subgrade and checked against the foundation design requirements. This can be converted to equivalent CBR if required by the design, using the equation in DMRB IAN 73/06 Rev 1.

TABLE 6/4: Method Compaction for Earthworks Materials: Plant and Methods (Method 1 to Method 6)
(ThisTable is to be read in conjunction with sub-Clause 612.10)

Type of Compaction Plant	Ref No.	Category	iviet	hod 1	Metho	Ju Z	Metho	u 3	Method	4	Method 5		Method 6		
			D	N#	D	N#	D	N#	D	N	D	N	N for D = 1 10 mm	N for D = 150 mm	N fo D = 250
Smoothedwheeledroller(or		Mass per metre width of roll:													
vibratory roller operating without vibration)	1	over 2100 kg up to 2700 kg	125	8	125	10	125	10*	175	4	unsuitable		unsuitable	unsuitable	unsuit
without vibration)	2	over 2700 kg up to 5400 kg	125	6	125	8	125	8*	200	4	unsuitable		16	unsuitable	unsuit
	3	over 5400 kg	150	4	150	8	unsuita	ble	300	4	unsuitable		8	16	unsuit
Gridroller		Mass per metre width of roll:										\dashv			
	1	over 2700 kg up to5400 kg	150	10	unsuita	able	150	10	250	4	unsuitable		unsuitable	unsuitable	unsuit
	2	over 5400 kg up to 8000 kg	150	8	125	12	unsuita	ble	325	4	unsuitable		20	unsuitable	unsuit
	3	over 8000 kg	150	4	150	12	unsuita	ble	400	4	unsuitable		12	20	unsuit
Deadweight tamping		Mass per metre width of roll:										\dashv			
roller	1	over 4000 kg up to 6000 kg	225	4	150	12	250	4	350	4	unsuitable		12	20	unsuit
	2	over 6000 kg	300	5	200	12	300	3	400	4	unsuitable		8	12	20
Pneumatic-tyred		Mass per wheel:										+			
roller	1	over 1000 kg up to 1500 kg	125	6	unsuita	able	150	10*	240	4	unsuitable		unsuitable	unsuitable	unsuit
	2	over 1500 kg up to 2000 kg	150	5	unsuita	able	unsuita	ble	300	4	unsuitable		unsuitable	unsuitable	unsuit
	3	over 2000 kg up to 2500 kg	175	4	125	12	unsuita	ble	350	4	unsuitable		unsuitable	unsuitable	unsuit
	4	over 2500 kg up to 4000 kg	225	4	125	10	unsuita	ble	400	4	unsuitable		unsuitable	unsuitable	unsuit
	5	over 4000 kg up to 6000 kg	300	4	125	10	unsuita	ble	unsuitable	e	unsuitable		12	unsuitable	unsuit
	6	over 6000 kg up to 8000 kg	350	4	150	8	unsuita	ble	unsuitable	e	unsuitable		12	unsuitable	unsuit
	7	over 8000kg up to 12000kg	400	4	150	8	unsuita	ble	unsuitable	e	unsuitable		10	16	unsuit
	8	over 12000kg	450	4	175	6	unsuita	ble	unsuitable	е	unsuitable		8	12	unsuit
Vibratorytamping roller		Mass per metre width of a vibrating roll:													
	1	over 700 kg up to 1300 kg	100	12	100	12	150	12	100	10	unsuitable		unsuitable	unsuitable	unsuit
	2	over 1300 kg up to 1800 kg	125	12	125	12	175	12*	175	8	unsuitable		12	unsuitable	unsuit
	3	over 1800 kg up to 2300 kg	150	12	150	12	200	12*	unsuitable	e	unsuitable		8	12	unsuit
	4	over 2300 kg up to 2900 kg	150	9	150	9	250	12*	unsuitable	e	400 5		6	10	unsuit
	5	over 2900 kg up to 3600 kg	200	9	200	9	275	12*	unsuitable	e	500 6		6	10	unsuit
	6	over 3600 kg up to 4300 kg	225	9	225	9	300	12*	unsuitable	e	600 6		4	8	unsuit
	7	over 4300 kg up to 5000 kg	250	9	250	9	300	9*	unsuitable	e	700 6		3	7	12
	8	over 5000 kg	275	9	275	9	300	7*	unsuitable	е	800 6		3	6	10

EXTRACT FROM SHW - METHOD COMPACTION

ThisTable is to be read in conju		•		
Type of Compaction Plant	R ef	Category	Method 7	
	No.		N for	N for
			D = 150 mm	D = 250 mm
Smoothwheeledroller		Mass per metre width of roll:	italala	
(or vibratory roller	1	over 2100 kg up to 2700 kg over 2700 kg up to 5400 kg	unsuitable unsuitable	unsuitable unsuitable
operating without vibration)	2 3	over 5400 kg	12	unsuitable
•	-		11	unsurtubic
Grid roller	1	Mass per metre width of roll: over 2700 kg up to 5400 kg	unsuitable	unsuitable
	2	over 5400 kg up to 8000 kg	16	unsuitable
	3	over 8000 kg	8	unsuitable
Deadweight tamping roller		Mass per metre width of roll:		
bedaweight tamping roller	1	over 4000 kg up to 6000 kg	4	8
	2	over 6000 kg	3	6
Pneumatic-tyred roller		Mass per wheel:		
Priediffatic-tyred roller	1	over 1000 kg up to 1500 kg	unsuitable	unsuitable
	2	over 1500 kg up to 1500 kg	12	unsuitable
	3	over 2000 kg up to 2500 kg	6	unsuitable
	4	over 2500 kg up to 4000 kg	5	unsuitable
	5	over 4000 kg up to 6000 kg	4	16
	6	over 6000 kg up to 8000 kg	unsuitable	8
	7	over 8000 kg up to 12000 kg	unsuitable	4
	8	over 12000 kg	unsuitable	4
Vibratory tamping roller		Mass per metre width of vibrating roll:		
	1	over 700 kg up to 1300 kg	unsuitable	unsuitable
	2	over 1300 kg up to 1800 kg	unsuitable	unsuitable
	3	over 1800 kg up to 2300 kg	16	unsuitable
	4 5	over 2300 kg up to 2900 kg over 2900 kg up to 3600 kg	12 10	unsuitable unsuitable
	6	over 3600 kg up to 3000 kg	8	16
	7	over 4300 kg up to 5000 kg	7	14
	8	over 5000 kg	6	12
Vibratory roller		Mass per metre width of vibrating roll:		
	1	over 270 kg up to 450 kg	unsuitable	unsuitable
	2	over 450 kg up to 700 kg	unsuitable	unsuitable
	3	over 700 kg up to 1300 kg	unsuitable	unsuitable
	4	over 1300 kg up to 1800 kg	unsuitable	unsuitable
	5	over 1800 kg up to 2300 kg	12	unsuitable
	6	over 2300 kg up to 2900 kg	10	unsuitable unsuitable
	7 8	over 2900 kg up to 3600 kg over 3600 kg up to 4300 kg	10 8	unsuitable
	9	over 4300 kg up to 5000 kg	8	unsuitable
	10	over 5000 kg	6	12
Vibratory plate compactor	+	Mass per m² of base plate:	+	-
	1	over 880 kg up to 1100 kg	unsuitable	unsuitable
	2	over 1100 kg up to 1200 kg	unsuitable	unsuitable
	3	over 1200 kg up to 1400 kg	unsuitable	unsuitable
	4	over 1400 kg up to 1800 kg	10	unsuitable
	5	over 1800 kg up to 2100 kg	8	unsuitable
	6	over 2100 kg	6	unsuitable
Vibro-tamper	_	Mass:		
	1	over 50 kg up to 65 kg	unsuitable	unsuitable
	2 3	over 65 kg up to 75 kg over 75 kg up to 100 kg	unsuitable unsuitable	unsuitable unsuitable
	4	over 100 kg	8	unsuitable
Dower rammer	 		<u> </u>	unsurtubic .
Power rammer	1	Mass: 100 kg up to 500 kg	8	unsuitable
	2	over 500 kg	6	10
Dronning weight constant	 		+ -	
Dropping weight compactor		Mass of rammer over 500 kg height drop:		
	1	over 1 m up to 2 m	unsuitable	unsuitable
	2	over 2 m	unsuitable	unsuitable

Type of Compaction	of Compaction Ref Category		Meth	od 1	Metho	od 2	Metho	od 3	Method 4		Method 5	Method 6		
Plant	No.													
			D	N#	D	N#	D	N#	D	N	D N	N for D = 1 10 mm	N for D = 150 mm	N for D = 250 mm
Vibratory roller		Mass per metre width of a vibratory roll:												
	1	over 270 kg up to 450 kg	unsuita	ble	75	16	150	16	unsuitable		unsuitable	unsuitable	unsuitable	unsuitable
	2	over 450 kg up to 700 kg	unsuita	ble	75	12	150	12	unsuitable		unsuitable	unsuitable	unsuitable	unsuitable
	3	over 700 kg up to 1300 kg	100	12	125	10	150	6	125	10	unsuitable	16	unsuitable	unsuitable
	4	over 1300 kg up to 1800 kg	125	8	150	8	200	10*	175	4	unsuitable	6	16	unsuitable
	5	over 1800 kg up to 2300 kg	150	4	150	4	225	12*	unsuitable		unsuitable	4	6	12
	6	over 2300 kg up to 2900 kg	175	4	175	4	250	10*	unsuitable		400 5	3	5	11
	7	over 2900 kg up to 3600 kg	200	4	200	4	275	8*	unsuitable		500 5	3	5	10
	8	over 3600 kg up to 4300 kg	225	4	225	4	300	8*	unsuitable		600 5	2	4	8
	9	over 4300 kg up to 5000 kg	250	4	250	4	300	6*	unsuitable		700 5	2	4	7
	10	over 5000 kg	275	4	275	4	300	4*	unsuitable		800 5	2	3	6
Vibrating plate		Mass per m² of base plate:												
compactor	1	over 880 kg up to 1 100 kg	unsuita	ıble	unsuita	ıble	75	6	unsuitable		unsuitable	unsuitable	unsuitable	unsuitable
	2	over 1100 kg up to 1200 kg	unsuita	ble	75	10	100	6	75	10	unsuitable	unsuitable	unsuitable	unsuitable
	3	over 1200 kg up to 1400 kg	unsuita	ıble	75	6	150	6	150	8	unsuitable	unsuitable	unsuitable	unsuitable
	4	over 1400 kg up to 1800 kg	100	6	125	6	150	4	unsuitable		unsuitable	8	unsuitable	unsuitable
	5	over 1800 kg up to 2100 kg	150	6	150	5	200	4	unsuitable		unsuitable	5	8	unsuitable
	6	over 2100 kg	200	6	200	5	250	4	unsuitable		unsuitable	3	6	12
Vibro-tamper		Mass:												
	1	over 50 kg up to 65 kg	100	3	100	3	150	3	125	3	unsuitable	4	8	unsuitable
	2	over 65 kg up to 75 kg	125	3	125	3	200	3	150	3	unsuitable	3	6	12
	3	over 75 kg up to 100 kg	150	3	150	3	225	3	175	3	unsuitable	2	4	10
	4	over 100 kg	225	3	200	3	225	3	250	3	unsuitable	2	4	10
Power rammer		Mass:												
	1	100 kg up to 500 kg	150	4	150	6	unsuit		200	4	unsuitable	5	8	unsuitable
	2	over 500 kg	275	8	275	12	unsuit	able	400	4	unsuitable	5	8	14
Dropping-weight compactor		Mass of rammer over 500 kg weight drop:												
•	1	over 1 m up to 2 m	600	4	600	8	450	8	unsuitable		unsuitable	unsuitable	unsuitable	unsuitable
	2	over 2 m	600	2	600	8	unsuit		unsuitable		unsuitable	unsuitable	unsuitable	unsuitable

THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED.
SAFETY, HEALTH AND ENVIRONMENTAL
INIEORMATION

INFORMATION IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING

> IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS, GENCERO AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS. .. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS, ENGINEERS' AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS.

EARTHWORKS NOTES: THIS DRAWING IS TO BE READ IN CONJUNCTION WITH THE BURROWS GRAHAM LTD.

(BGL) SPECIFICATION D20. THE CONTRACTOR SHALL COMPILE ALL RECORD INFORMATION REQUIRED FOR THE EARTHWORKS COMPLETION REPORT, AS DESCRIBED IN CLAUSE D20/101. ALL TEST RESULTS SHALL BE SUBMITTED TO BURROWS GRAHAM FOR REVIEW DURING THE

COURSE OF THE WORKS. . ALL EARTHWORKS ARE TO BE UNDERTAKE IN ACCORDANCE WITH BS 6031:2009 (CODE OF PRACTICE FOR EARTHWORKS) AND BS EN 13242 (HYDRAULICALLY BOUND AND UNBOUND MATERIALS FOR USE IN CIVIL ENGINEERING, USING THE SPECIFICATION FOR HIGHWAY WORKS AS THE MODEL SPECIFICATION. ADDITIONAL REFERENCE SHALL BE MADE TO THE RECOMMENDATIONS AND MODEL SPECIFICATION FOR EARTHWORKS DEFINED IN BRE FB 57 BUILDING ON FILL, GEOTECHNICAL ASPECTS VERSION 3: 2015. SITE SPECIFIC TESTING REQUIREMENTS

FOR FILL MATERIALS ARE AS DETAILED ON THIS DRAWING AND SHOULD BE READ IN

ALL WORKS AND ASSOCIATED COSTS RELATING THE CONTROL AND MANAGEMENT OF

WHERE THERE IS A PERCEIVED TO BE A CONFLICT IN REQUIREMENTS BETWEEN THE VARIOUS DOCUMENTS DETAILED ABOVE AND THE CONTENT OF THIS DRAWING, THE CONTRACTOR SHALL ASSUME THE MOST ONEROUS REQUIREMENT AND CONSULT WITH BGL ON THE EXACT REQUIREMENTS TO BE MET.

CONJUNCTION WITH THE ABOVE PUBLICATIONS.

SHOULD ANY MATERIAL BE PLACED WHICH HAS NOT BEEN GIVEN PRIOR WRITTEN APPROVAL FROM THE ENGINEER, THE CONTRACTOR WILL HAVE DONE THIS AT THEIR OWN RISK AND THEY WILL BE RESPONSIBLE FOR ANY AND ALL REMEDIAL WORKS REQUIRED TO RECTIFY THE SITUATION. ALL COSTS ASSOCIATED WITH THIS REMEDIAL WORK ARE TO BE BORNE BY THE CONTRACTOR.

WATER ON SITE, FROM EXISTING, PROPOSED OR REDUNDANT WATERCOURSES OR FROM ANY OTHER SOURCE INCLUDING GROUNDWATER, RAINFALL AND SURFACE WATER IS THE RESPONSIBILITY OF THE CONTRACTOR. ALL COSTS FOR THE CONTROL AND MANAGEMENT OF WATER ARE TO BE BORNE BY THE CONTRACTOR AND THE CONTRACTOR IS DEEMED TO HAVE READ, UNDERSTOOD AND FULLY ACCOUNTED FOR THESE COSTS WITHIN THEIR TENDER SUBMISSION. ANY UNCERTAINTY OVER THE ISSUES ASSOCIATED WITH WATER OR GROUNDWATER CONTROL SHOULD BE SUBMITTED TO BGL FOR CLARIFICATION, AS SOON AS ANY SUCH ISSUE IS NOTED OR

C01	11.09.2024	DJB	FINAL CONSTRUCTION	RM
P01	01.12.2023	TJS	PRELIMINARY ISSUE	RM
REV	DATE	ВҮ	REVISION	CHK'D







HORTON ROAD DRAWING TITLE

EARTHWORKS SPECIFICATION REQUIREMENTS

22232	CONSTRUCTION	SOUT	HERN
SCALE @ A0 AS SHOWN	19.06.23	DRAWN BY	CHECKED BY DB
DRAWING No			REV
DOODS DOL	VV VV DD C	0020E	CO1


P23025-BGL-XX-XX-DR-C-00205 C01





THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED

IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING



THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED. SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION

IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS, ENGINEERS' AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS.

C02 11.09.2024 DJB FINAL CONSTRUCTION






HORTON ROAD

DRAWING TITLE JOINT LAYOUT

CONSTRUCTION OFFICE SOUTHERN 11.03.24

P23025--BGL-XX-XX-DR-C-00216 C02



KEY TO KERBS (WHERE APPLICABLE)

— HB1 HB1 = 150 x 305 PRECAST CONCRETE HALF BATTER KERB

KERBS TO BE TO BS EN 1340:2003

— HB2 — HB2

HB2 = 125 x 255 PRECAST CONCRETE HALF BATTER KERB

BN3 = 305 x 150 PRECAST CONCRETE BULL NOSE KERB

— BN2 BN2 = 255 x 125 PRECAST CONCRETE BULL NOSE KERB

— BN3 BN3 = 125 x 150 PRECAST CONCRETE BULL NOSE KERB (6mm MAX. UPSTAND)

— CS1 CS1 = 255 x 125 PRECAST CONCRETE SQUARE KERB / CHANNEL

— CS2 CS2 = 150 x 125 PRECAST CONCRETE SQUARE KERB / CHANNEL

— CHL = PRECAST CONCRETE SQUARE KERB / CHANNEL

EF = 150 x 50 PRECAST CONCRETE FLAT TOP EDGING

TK = TRANSITION KERB/S (AS REQUIRED)

HB2BK HB2BK HB2BK HB2BK HB2BK HB2BK = BEANY BLOCK PC CONCRETE HALF BATTER KERB

HB2KD HB2KD HB2KD HB2KD HB2KD HB2KD HB2KD HB2KD = HALF BATTER KERB DRAIN

DK = DROP KERB/S (AS REQUIRED)

DKS = DROP KERB SET INCORPORATING (LEFT DROPPER , BN3's TO SUIT, RIGHT DROPPER)

GS = 100 x 100 GRANITE SETTS

TRSK = TRIEF SAFETY KERB

TK = TRANSITION KERB/S (AS REQUIRED)

— SOE SOE = PRECAST CONCRETE PAVING SLABS ON EDGE

- TIM TIM = TIMBER EDGING

> FOR DETAILS OF KERBS SEE DRG. No. P23025-BGL-XX-XX-DR-C-00224

THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED. SAFETY, HEALTH AND ENVIRONMENTAL

INFORMATION IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS, ENGINEERS' AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS.

C03 11.09.2024 DJB FINAL CONSTRUCTION CO2 06.03.2024 TJS NOTES ADDED RE GRAVEL MARGIN C01 06.03.2024 TJS CONSTRUCTION ISSUE P01 01.12.2023 TJS PRELIMINARY ISSUE






HORTON ROAD

DRAWING TITLE KERBING LAYOUT


CONSTRUCTION OFFICE SOUTHERN 19.06.23

P23025--BGL-XX-XX-DR-C-00219 C03




DIAMETER OF LARGEST PIPE IN MANHOLE (mm)	INTERNAL DIAMETER OF MANHOLE (mm)
LESS THAN 375mm	1200
375 - 450	1350
500 - 700	1500
750 - 900	1800
GREATER THAN 900mm	PIPE DIAMETER + 900mm

Refer to non-standard detail for manholes with more than 2No. large diameter pipes.




TYPICAL MANHOLE DETAIL TYPE 1A

DEPTH FROM GROUND LEVEL TO SOFFIT OF PIPE 3m TO 6m




DIAMETER OF LARGEST PIPE IN MANHOLE (mm)	INTERNAL DIAMETER OF MANHOLE (mm)
LESS THAN 375mm	1200
375 - 450	1350
500 - 700	1500
750 - 900	1800
GREATER THAN 900mm	PIPE DIAMETER + 900mm

Refer to non-standard detail for manholes with more than 2No. large diameter pipes.




TYPICAL MANHOLE DETAIL TYPE 1B

DEPTH FROM GROUND LEVEL TO SOFFIT OF PIPE 6m MINIMUM



DIAMETER OF LARGEST PIPE IN MANHOLE (mm)	INTERNAL DIAMETER OF MANHOLE (mm)
LESS THAN 375mm	1200
375 - 450	1350
500 - 700	1500
750 - 900	1800
GREATER THAN 900mm	PIPE DIAMETER + 900mm

Refer to non-standard detail for manholes with more than 2No. large diameter pipes.



TYPICAL MANHOLE DETAIL TYPE 2

Rocker pipe see

table above

DEPTH FROM GROUND LEVEL TO SOFFIT OF PIPE 1.5m* TO 3.0m

NOTE: P.C.C CHAMBER RINGS USED FOR MANHOLES LESS THAN 1500 TO SOFFIT WITHIN HIGHWAYS FOR LOAD CLASS D400 SHALL BE 600X600 CLEAR OPENING. ALL MAINTENANCE SHALL BE CARRIED OUT FROM THE SURFACE. NO STEP RUNGS SHALL BE PROVIDED. THE COVER OPENING SHALL BE LOCATED OVER THE OUTGOING PIPE.

THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED. SAFETY, HEALTH AND ENVIRONMENTAL **INFORMATION**


CONSTRUCTION MAINTENANCE

IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING

DEMOLITION

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

L. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS, ENGINEERS' AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS.







PROJECT

HORTON ROAD POYLE

DRAWING TITLE

DRAINAGE & EXTERNAL DETAILS SHEET 1 OF 4


BGL PROJECT NUMBER 22232	DRAWING STATUS CONSTRUCTION	OFFICE SOUT	HERN
SCALE @ A1	DATE	DRAWN BY	CHECKED BY
AS SHOWN	19.06.23	l TJS	DB


DRAWING No P23025--BGL-XX-XX-DR-C-00221 C01

5 Ambassador Place, Stockport Road,

High Street, Berkhamsted HP4 2BL Tel: +44 (0)161 804 8046

Altrincham WA15 8DB Tel: +44 (0)161 804 8046





225 mm deep concrete

plinth to support finish

225 mm deep concrete

plinth to support finish

Polypropylene Inspection Chamber

Well compacted bedding

material used as backfill

Square recessed cover & frame

Sited in driveways / hard landscaped

Sited in driveways / hard landscaped areas With

standard round cover

areas with recessed cover

filled with matching finish material

Round Ductile Iron cover & frame

secured with clips supplied

CHAMBER CONSTRUCTION AS FOR PCC MANHOLES

& frame

Sited in concrete floor slab


Sited in soft landscaped areas With

standard round cover


-Round Ductile Iron cover & frame

secured with clips supplied

Square airtight cover




TYPICAL VERTICAL BACKDROP DETAIL Note: Where the drop is not greater than 1.5m a 45° drop pipe may be used



GULLY DETAIL WITH CONNECTION TO

CARRIER DRAIN


Mortar haunching to



DEPTH FROM COVER LEVEL TO SOFFIT OF PIPE UP TO 1m

POLYPROPYLENE INSPECTION CHAMBER DETAIL TYPE 4

DEPTH FROM COVER LEVEL TO INVERT LEVEL < 1.2m NB - Universal Product - Adaptor to pvc-u pipe included



825 & over

1.25

THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED. SAFETY, HEALTH AND ENVIRONMENTAL **INFORMATION**

IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING CONSTRUCTION

MAINTENANCE

DEMOLITION

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS, ENGINEERS' AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS.

DB C01 11.09.2024 DJB FINAL CONSTRUCTION P01 01.12.2023 TJS PRELIMINARY ISSUE DATE



5 Ambassador Place, Stockport Road, Altrincham WA15 8DB Tel: +44 (0)161 804 8046



PROJECT


HORTON ROAD POYLE

DRAWING TITLE


DRAINAGE & EXTERNAL DETAILS SHEET 2 OF 4

BGL PROJECT NUMBER 22232	CONSTRUCTION	SOUT	HERN
SCALE @ A1	DATE	DRAWN BY	CHECKED BY
AS SHOWN	19.06.23	TJS	DB

DRAWING No P23025--BGL-XX-XX-DR-C-00222 C01



Class Z Bedding Detail



Joints for Concrete Surround to Pipes


(To occur at each pipe joint)

	Pipe Ø (mm)	Joint thickness	
	< 450	18mm	
	450-1200	36mm	
	1200 >	54mm	
Cor	npressi	ble Filler ⁻	Гable

(Bitumen impregnated insulating board to BS 1142: Part 3)

the nominal diameter (DN) of the pipe.

Class Y Bedding Detail



Class	C	Podding	Dotai
Class	2	Bedding	Detai

Alternative detail Showing lever locking stopper 100 Ø - code IL1		
Push-fitstopper		Interceptor - sited downstream of manhole 100 Ø code RI2/1 150 Ø code RI2/2 225 Ø code RI2/3
	Flow	Rocker pipe
		Concrete bed and surround

1. Dimensions shown may vary due to manufacturing tolerances. 2. 225 Ø units are manufactured segmentally from straight pipe.

Typical Interceptor Detail

	β > 60°	β ≤ 60°
		p ≤ 60
0.40	OD _h + 0.40	
0.50	OD _h + 0.50	OD _h + 0.40
0.70	OD _h + 0.70	OD _h + 0.40
0.85	OD _h + 0.85	OD _h + 0.40
1.00	OD _h + 1.00	OD _h + 0.40
	0.50 0.70 0.85 1.00	$O.50$ $OD_h + 0.50$ $OD_h + 0.70$ $OD_h + 0.85$

Where OD_h is the horizontal outside diameter, in metres β is the angle of unsupported trench side measured to the horizontal

Table 1 BS EN 1610: 2015 - Minimum trench width depending on

Trench Depth (m)	Minimum trench Width (m)	
<1.00	No minimum width required	
≥ 1.00 ≤ 1.75	<1.00	
> 1.75 ≤ 4.00	<1.00	
> 4.0	<1.00	
maximum depth of unsupported trench		

Table 2 BS EN 1610: 2015 Minimum trench width depending on the trench depth

C01	11.09.2024	DJB	FINAL CONSTRUCTION	DB			
P01	01.12.2023	TJS	PRELIMINARY ISSUE	DB			
REV	DATE	ВҮ	REVISION	CHK'D			

THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED.

MAINTENANCE

DEMOLITION

SAFETY, HEALTH AND ENVIRONMENTAL **INFORMATION**

IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR

WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH ALL THE RELEVANT ARCHITECTS,

ENGINEERS' AND SERVICE ENGINEERS DRAWINGS & SPECIFICATIONS.






HORTON ROAD POYLE


DRAWING TITLE


DRAINAGE & EXTERNAL DETAILS SHEET 3 OF 4


BGL PROJECT NUMBER 22232	CONSTRUCTION	SOUTHERN	
SCALE @ A1	DATE	DRAWN BY	CHECKED BY
AS SHOWN	19.06.23	TJS	DB


P23025-BGL-XX-XX-DR-C-00223 C01











SECTION 3-3

THIS DRAWING IS THE COPYRIGHT OF BURROWS GRAHAM LIMITED.

SAFETY, HEALTH AND ENVIRONMENTAL

INFORMATION
IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED
THIS DRAWING, NOTE THE FOLLOWING

IIN AD	THIS DRAWING, NOTE THE FOLLOWING
CON	STRUCTION
MAII	<u>NTENANCE</u>
DEM	<u>IOLITION</u>

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR WORKING, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT

GENERAL NOTES:

This drawing is to be read in conjunction with all relevant Architect's and Engineer's drawings and performance and design specifications.

2. This drawing is not to be scaled. all dimensions are in mm unless noted otherwise.3. All materials and workmanship to be in accordance with the requirements

4. All dimensions and setting out are to be confirmed by the Architect and checked on site. Any discrepancies to be reported to the Engineer.

5. All concrete bases to be located concentrically under stanchion centre lines unless noted otherwise

of the latest relevant Standards and Codes of Practice.

6. All foundations to be poured in one continuous pour unless agreed otherwise with Burrows Graham.

7. All foundations, where applicable, to have top 50 cover and bottom, 75 cover, unless noted otherwise. Where top mesh has been cut to accommodate bolt boxes, loose H10 bars at 100 centres to be provided (lap length 40 x diameter).

8. All reinforcement to be high yield (fy=500 N/mm2/) to BS 4449. Steel fabric reinforcement to be to BS 4483.

9. Where foundations are to be loaded prior to 28 day concrete strength being achieved Burrows Graham must be consulted. An alternative concrete specification may be required.

10. Foundations are to be founded within engineered fill onto CMC piling / ground improvement solutions. Any other excavation necessary in soft areas are to be backfilled to underside of foundation level using concrete fill.

11. Top level of foundations shall be 450mm below finished floor level UNO. Foundations to be lowered locally where necessary to accommodate siphonic drainage.

12. The steelwork design contractor is to design the holding down bolt, based on depths of foundation shown, pull out value using an allowable shear stress vc of the mass concrete base of 0.4N/mm². These bases are to be considered as unreinforced for holding down bolt calculations.

13. Fire boundary conditions TBC by architect and steelwork contractor.14. Bracing locations and final loads are to be confirmed by steelwork contractor. Bracing locations shown on drawing are assumed. All steelwork detailed by steelwork fabricator.

15. For any internal portal bracing required by steelwork contractor, foundations to be set at 750mm below finished floor level if required to allow baseplate gussets to be concealed below slab level.

16. For orientation & setting out of stanchion baseplate holding down bolts refer to steelwork subcontractors drawings.

17. For latest drainage layout, refer to drg no. 22232-BGL-XX-DR-C-00250.18. Information is in conjunction with architect's project reference: 22400.





PROJ

HORTON ROAD POYLE

DRAWING TITLE

Foundation & Slab Sections

OUR PROJECT NUMBER 22232	DRAWING STATUS FINAL CONSTRUCTION	SOUTH	
SCALE @ A0 1:20	05/12/23	DRAWN BY DRB	CHECKED BY DB
DRAWING No			REV

P23025-BGL-XX-XX-DR-S-00106 C02